

Project Title : RESIDENTIAL DEVELOPMENT AT HANDY ROAD

Owner : JBE Properties Pte Ltd

Architect : SCDA Architects

Engineer : T Y Lin International Pte Ltd

Main Contractor : Gammon Pte Lte

Contract Sum : S\$ 97,000.00

Period : Aug - Sep 2006

**Scope of Works : 11 nos of 600mm diameter pre-bore holes for Deck Posts
35 nos of 600mm diameter pre-bored holes for Soldier Piles & King Posts
Pre bore lengths app. 12m**

**Sub soil condition : 0 to 3m stiff silty clay
3 to 7m hard silty clay
> 7m very hard silty clay with traces of sandstone fragments**

Stabilization Fluid : nil (dry hole)

Major equipment deployed :

- Boring Rig Soilmec R618
- Excavator

Tools

- Auger & Cleaning Bucket
- Casing length 4m

