

Project Title : ADDITIONS & ALTERATIONS TO EXISTING MARSILING
COMMUNITY CLUB AT ADMIRALTY ROAD

Owner : People's Association

Engineer : Aggies Engineering Services

Architect : S G Chin & Associates

Main Contractor : Logistic Construction Pte Ltd

Contract Sum : S\$ 17,800.00

Period : September 2004

Scope of Works : 12 nos of 150mm x 150mm Driven RC Piles for proposed Lift
Pile lengths between 12 & 13m

Sub soil condition :

0 to 2m : Loose Fill

2 to 17m : Firm to stiff silty clay

> 17m : Stiff to hard silty clay

Equipment deployed :

A-Frame Driven Pile Rig

